BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 1

Item Name: Geophysical survey geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the hand pumps, MWS or PWSS by vertical electrical sounding by adopting venner or schlumbergers's method including recconnaisance suevey of geological formation Geophysical investigation of existing ground Water in the vicinity. its quality , quality & acceptabality of the users indicating the location of the site recommendeddepth of casing pipe required to seal the tope unconsolidated formation including an extra depth 1.0 metre in consolidated formation for aquire proposed to be tapped propable yield and other information required including transportation of instrument and accessories to work site, engating technical personal and labour etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cross	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12 Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

ಸಹಾಯಕ ಅಭಿಯಂತರರು 1/09/2020
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 1/9
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 2

Item Name : Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

a) From 0.00 to 50.00 mtrs

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	50.00	50.00	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	50.00	50.00	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	50.00	50.00	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	50.00	50.00	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cross	50.00	50.00	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	50.00	50.00	
7	Ward No 12Shettyhalli Babannalayout	50.00	50.00	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	50.00	50.00	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	50.00	50.00	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	50.00	50.00	
		Total	500.00	Rmtrs

16/09/2020
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

16/9
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 3

Item Name : Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

a) From 50.00 to100.00 mtrs

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	50.00	50.00	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	50.00	50.00	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	50.00	50.00	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	50.00	50.00	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cros	50.00	50.00	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	50.00	50.00	
7	Ward No 12Shettyhalli Babannalayout	50.00	50.00	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	50.00	50.00	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	50.00	50.00	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	50.00	50.00	
		Total	500.00	Rmtrs

16/09/2020
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

16/9

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 4

Item Name : Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work. **a) From 100.00 to 150.00 mtrs**

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	50.00	50.00	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	50.00	50.00	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	50.00	50.00	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	50.00	50.00	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	50.00	50.00	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	50.00	50.00	
7	Ward No 12Shettyhalli Babannalayout	50.00	50.00	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	50.00	50.00	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	50.00	50.00	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	50.00	50.00	
		Total	500.00	Rmtrs

16/05/2020

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 5

Item Name : Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.**a) From 150.00 to 200.00 mtrs**

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	50.00	**50.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	50.00	**50.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	50.00	**50.00**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	50.00	**50.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cros	50.00	**50.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	50.00	**50.00**	
7	Ward No 12Shettyhalli Babannalayout	50.00	**50.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	50.00	**50.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	50.00	**50.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	50.00	**50.00**	
		Total	**500.00**	**Rmtrs**

16/07/2020
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

14/7
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 6

Item Name: Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work. **a) From 200.00 to 250.00 mtrs**

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	50.00	**50.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	50.00	**50.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	50.00	**50.00**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	50.00	**50.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cros	50.00	**50.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	50.00	**50.00**	
7	Ward No 12Shettyhalli Babannalayout	50.00	**50.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	50.00	**50.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	50.00	**50.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	50.00	**50.00**	
		Total	**500.00**	**Rmtrs**

16/09/2020
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 7

Item Name : Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

a) From 250.00 to 300.00 mtrs

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	50.00	50.00	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	50.00	50.00	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	50.00	50.00	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	50.00	50.00	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	50.00	50.00	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	50.00	50.00	
7	Ward No 12Shettyhalli Babannalayout	50.00	50.00	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	50.00	50.00	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	50.00	50.00	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	50.00	50.00	
		Total	500.00	Rmtrs

16/09/2020
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

16/9
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 8

Item Name : Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

a) From 300.00 to 350.00 mtrs

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	50.00	**50.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	50.00	**50.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	50.00	**50.00**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	50.00	**50.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	50.00	**50.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	50.00	**50.00**	
7	Ward No 12Shettyhalli Babannalayout	50.00	**50.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	50.00	**50.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	50.00	**50.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	50.00	**50.00**	
		Total	**500.00**	**Rmtrs**

16/7/2020

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

16/7

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 9

Item Name : Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

a) From 350.00 to 400.00 mtrs

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	40.00	**40.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	60.00	**60.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	42.00	**42.00**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	45.00	**45.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	51.00	**51.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	65.00	**65.00**	
7	Ward No 12Shettyhalli Babannalayout	50.00	**50.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	70.00	**70.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	45.00	**45.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	32.00	**32.00**	
		Total	**500.00**	**Rmtrs**

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 10

Item Name : Providing and Fixing 250mm dia PVC pipe and as per Specification and Direction and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	17.00	**17.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	20.00	**20.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	22.00	**22.00**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	20.00	**20.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	22.00	**22.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	20.00	**20.00**	
7	Ward No 12Shettyhalli Babannalayout	17.00	**17.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	18.00	**18.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	20.00	**20.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	22.00	**22.00**	
		Total	**198.00**	**Rmtrs**

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 11

Item Name : Supply of ISI Mark 175mm Nominal bore ,plain end steel Casing pipe- grade of steel Fee 410 of wall thickness 5.4 mm thick confirming to IS 1387/1933 and manufactured by basic open hearth electric or basic oxygen process in random lenth of 5 to 7mtrs. Both ends threaded Confirming to IS 554/1985, One end fixed with a Socket Confirming to IS 4270:2001 and the other end with Screwed pipes . All pipes shall be reasonably free from defectes. The tube shall be reasonably straight should be with ISI marking, weighing 25.10kg/mtr.complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	44.00	**44.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	45.00	**45.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	44.50	**44.50**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	46.00	**46.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	41.00	**41.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	45.00	**45.00**	
7	Ward No 12Shettyhalli Babannalayout	44.00	**44.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	45.00	**45.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	46.00	**46.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	43.00	**43.00**	
		Total	**443.50**	**Rmtrs**

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಪತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು-

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 12

Item Name : Providing 175 mm dia MS Collar etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	Nos

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸನಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 13

Item Name Providing 175 mm dia MS Cap etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 14

Item Name : Supply and delivery at site brand new submersible pumpset suitable for borewell of 165mm dia and having the declared duty conditions as detailed below and satisfying performance Characteristics for pump and motor as declared by the bureau of indian stand. the pumpset should conform to IS : 8034-1989 (With all its latest amendments) and Should bear ISI Certification mark IS : 8034-1989 Sub mercible pumpset 20HP 40 stage Texmo/Taro or equalents Brands etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

19/09/2020

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

19/9

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 15

Item Name : Supplying, laying, jointing testing and commissioning of GI pipes confirming to IS 1239:1990 with latest amendments, including fising collars, Elbows, Tees, bends, Glad Cocks and other Fittings (Excluding Cost of Specials) with Cuts and Threads wherever necessary including conveying the materials to workspot, including testing for water tightness with all lead and lifts etc complete (Contractor shall make his own arrangements for procuring water for testing) Class-C -Heavy 50mm Dia

Sl.NO	Place of Borewells	L	B	D	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1		280.00	280.00	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1		320.00	320.00	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1		280.00	280.00	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1		320.00	320.00	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1		280.00	280.00	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1		300.00	300.00	
7	Ward No 12Shettyhalli Babannalayout	1		340.00	340.00	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1		310.00	310.00	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1		250.00	250.00	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1		320.00	320.00	
				Total	3000.00	Rmtrs

ಸಹಾಯಕ ಅಭಿಯಂತರರು/07/2020
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

ಕಾ.ಅ.ಯ. 19/9

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 16

Item Name : Suppy and fixing 50mm dia GI collar Heavy duty etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	46	46	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	53	53	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	47	47	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	53	53	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	47	47	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	50	50	
7	Ward No 12Shettyhalli Babannalayout	57	57	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	52	52	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	42	42	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	53	53	
		Total	500	No's

19/09/2020
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

19/9
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 17

Item Name : Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990.3C X 6.0Sq.mm complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	580.00	**580.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	660.00	**660.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	580.00	**580.00**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	660.00	**660.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	580.00	**580.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	620.00	**620.00**	
7	Ward No 12Shettyhalli Babannalayout	700.00	**700.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	640.00	**640.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	520.00	**520.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	660.00	**660.00**	
		Total	**6200.00**	**Rmtrs**

ಸಹಾಯಕ ಅಭಿಯಂತರರು/ಲೆ/2020
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 18

Item Name : Supply and fixing 50mm dia GI Union with ISI markcomplete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

22/09/2020

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

22/9

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 19

Item Name : Supply and fixing 50mm dia GI Nipple with ISI mark (PWP & IWTD B.C. 2016-17 = P. No. XXXIX)

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	3	3	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	3	3	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	3	3	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	3	3	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	3	3	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	3	3	
7	Ward No 12Shettyhalli Babannalayout	3	3	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	3	3	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	3	3	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	3	3	
		Total	30	Nos

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 20

Item Name : Supply and delivery at site of brand new best make non-return valve as per IS 778/1984 With ISI Mark and as per its latest amendments 50mm Dia (RDWS SR 2019-20Pg No 12.06 (a))complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 21

Item Name : Supplying and fixing 50mm dia GI Elbow with ISI mark complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	3	3	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	3	3	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	3	3	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	3	3	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	3	3	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	3	3	
7	Ward No 12Shettyhalli Babannalayout	3	3	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	3	3	
9	Ward No 12Shettyhalli K.G Halli. Abbigere main road 8th cross.	3	3	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	3	3	
		Total	**30**	No's

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner